GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department- Polavaram Irrigation Project Right Main canal – From Km.0.000 to Km.177.321 (7 Packages) Cement Concrete Guniting work to meet the emergency work of PIPRMC for Thammileru Aqueduct at Km.107.850 - Sanction-Accorded - Orders - Issued.

Water Resources (Proj.I.A2) DEPARTMENT

G.O.RT.No. 47 **Dated: 07-02-2017**

Read:-

From the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram, Lr. No.ENC/PIP/DCE/OT1/AE/13/RMC, dated.10.09.2016.

ORDER:

In the reference read above, the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram has submitted that the construction of major structure Thammileru Aqueduct at Km.107.850 of PIPRMC Package No.5 is not completed in full shape to pass 8500 cusecs of water through the structure. The agency M/s IVRCL-Prasad-SEW (JV) through the Executive Engineer, PIPRMC Division No.4, Eluru has proposed to strengthen the end walls of the trough of Thammileru Aqueduct by means of 200 mm thick cement concrete guniting for a height of 2.50 m for entire length of the trough on both sides i.e., 150 m on either side. Owing to the urgency of the work to pass 8500 cusecs of water through the canal for this Khariff-2016 as per the target fixed by the Government, the design proposals as submitted by the agency have been submitted to the Chief Engineer, Central Designs Organization, Hyderabad by the Superintending Engineer vide his letter Dt.02.09.2016. The approval from the Chief Engineer, Central Designs Organization, Hyderabad is awaited.

2. In the light of above and in view of urgent nature of work to take up and complete for this Khariff 2016 so as to achieve the target fixed by the Government, the Superintending Engineer has called for quotations through e-mail as well as over telephone to entrust the guniting work to the qualified agency. Out of the quotations submitted by various agencies, the Superintending Engineer recommended (Sl. No. 3 of comparative statement) M/s Structural Repairs & Water Proofing Contractors, Hyderabad who stands as L2 among the agencies who submitted quotations for acceptance for Rs.27,37,500/- in view of non-feasibility of the conditions laid down by the L1 agencies in their quotations and in view of urgent nature of work to be carried out for this Khariff-2016 to meet the target fixed by the Government.

3. The Engineer-in-Chief, Polavaram Irrigation Project has, therefore, requested that necessary approval for the above proposals for an amount of Rs.27,37,500/- and permission to entrust the work to M/s Structural Repairs & Water Proofing Contractors, Hyderabad who stands as L2 among the agencies who submitted quotations (as conditional quotations of L1 is disqualified) may be accorded so as to proceed with guniting work for end walls of trough of Thammileru Aqueduct.

4. Government after careful examination hereby accord necessary approval for an amount of Rs.27,37,500/- (Rupees Twenty seven lakhs thirty seven thousand and five hundred only) for the work "Cement Concrete Guniting work to meet the emergency work of PIPRMC for Thammileru Aqueduct at Km.107.850" in order to bring Pattiseema Project to its full capacity utilisation this season itself duly entrusting the work duly following the transparent tender process on e-procurement platform instead of calling quotations.

5. The expenditure shall be chargeable under head of account DA 4700 – Capital out lay in Major Irrigation – 01 Major Irrigation - Commercial – MH 120 Polavaram – GH (12) – Central Assistance to State Development Plan SH (27) – Canals and distributaries – 530 Major Works – 531 Other Expenditure .

PTO

6. The Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswram shall take necessary action accordingly.

7. This order issues with the concurrence of Finance (FMU-WR I) Department vide their U.O.No. 48022/451/FMU-WR.II/16, Dt.25-11-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PIP, Dowlaiswaram
Copy To:
The Accountant General, A.P, Hyderabad
The Pay & Accounts Office, A.P, Ibrahimpatnam, Vijayawada
The Director of Works & Accounts, Vijayawada
Finance (FMU-WR I) Department
The P.S to Minister (WRD)
The P.S to Secretary (WRD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER